

Task Name	Duration	Start	Finish	Resource Names
PLOT 3 COMPLETE 1ST FIX PLUMBING	1 day	Fri 02/11/18	Fri 02/11/18	TURNERS HEATING
PLOT 3 COMPLETE 1ST FIX ELECTRICS	2 days	Fri 02/11/18	Mon 05/11/18	SMS
PLOT 3 COMPLETE 1ST FIX CARPENTRY	2 days	Mon 05/11/18	Tue 06/11/18	AJM
PLOT 3 CEILINGS & INSULATION	1 day	Wed 07/11/18	Wed 07/11/18	REDROCK
PLOT 3 CLOSE UP 1ST FLOOR STUDWORK	2 days	Thu 08/11/18	Fri 09/11/18	REDROCK
PLOT 3 DOT & DAB	2 days	Wed 14/11/18	Thu 15/11/18	REDROCK
PLOT 3 PLASTERING	5 days	Mon 19/11/18	Fri 23/11/18	ARCHWAY
PLOT 3 SHOWER TRAYS & BATHS FITTING	1 day	Mon 26/11/18	Mon 26/11/18	TURNERS HEATING
PLOT 3 CERAMIC TILING	4 days	Wed 05/12/18	Mon 10/12/18	SIMS & BOSTOCK
PLOT 3 2ND FIX CARPENTRY	5 days	Mon 03/12/18	Fri 07/12/18	AJM
PLOT 3 SANITARYWARE FITTING	1 day	Tue 11/12/18	Tue 11/12/18	TURNERS HEATING
PLOT 3 WINDOW FITTING	2 days	Mon 10/12/18	Tue 11/12/18	AJM
PLOT 3 DECORATION	15 days	Mon 10/12/18	Tue 08/01/19	TAYLOR DECS
PLOT 3 2ND FIX ELECTRICS	5 days	Thu 10/01/19	Wed 16/01/19	SMS
PLOT 3 RADIATORS, BOILERS & CYLINDER	5 days	Thu 10/01/19	Wed 16/01/19	TURNERS HEATING
PLOT 3 KITCHEN FITTING	4 days	Mon 11/02/19	Thu 14/02/19	KITCHENS CONT.
PLOT 3 FINALS (ALL)	3 days	Thu 10/01/19	Mon 14/01/19	ALL
PLOT 3 TIMBER FLOOR FINISHES	3 days	Wed 06/02/19	Fri 08/02/19	AJM
PLOT 3 CLEANERS (BUILDERS CLEAN)	1 day	Fri 15/02/19	Fri 15/02/19	STAR CLEANING
PLOT 3 CARPET FITTING	1 day	Fri 22/02/19	Fri 22/02/19	MR CARPET
PLOT 3 SILICONE SEALANT	1 day	Mon 25/02/19	Mon 25/02/19	MANTECH
Task Name	Duration	Start	Finish	Resource Names
PLOT 2 COMPLETE 1ST FIX PLUMBING	3 days	Mon 05/11/18	Wed 07/11/18	TURNERS HEATING
PLOT 2 COMPLETE 1ST FIX ELECTRICS	3 days	Tue 06/11/18	Thu 08/11/18	SMS
PLOT 2 COMPLETE 1ST FIX CARPENTRY	2 days	Mon 05/11/18	Tue 06/11/18	AJM
PLOT 2 CEILINGS & INSULATION	1 day	Mon 12/11/18	Mon 12/11/18	REDROCK
PLOT 2 CLOSE UP 1ST FLOOR STUDWORK	2 days	Tue 13/11/18	Wed 14/11/18	REDROCK
PLOT 2 DOT & DAB	2 days	Fri 16/11/18	Mon 19/11/18	REDROCK
PLOT 2 PLASTERING	5 days	Mon 26/11/18	Fri 30/11/18	ARCHWAY
PLOT 2 SHOWER TRAYS & BATHS FITTING	1 day	Mon 03/12/18	Mon 03/12/18	TURNERS HEATING
PLOT 2 CERAMIC TILING	4 days	Tue 11/12/18	Fri 14/12/18	SIMS & BOSTOCK
PLOT 2 2ND FIX CARPENTRY	5 days	Mon 10/12/18	Fri 14/12/18	AJM
PLOT 2 SANITARYWARE FITTING	1 day	Mon 17/12/18	Mon 17/12/18	TURNERS HEATING
PLOT 2 WINDOW FITTING	2 days	Wed 12/12/18	Thu 13/12/18	AJM
PLOT 2 DECORATION	12 days	Wed 09/01/19	Thu 24/01/19	TAYLOR DECS
PLOT 2 2ND FIX ELECTRICS	5 days	Fri 25/01/19	Thu 31/01/19	SMS
PLOT 2 RADIATORS, BOILERS & CYLINDER	5 days	Fri 25/01/19	Thu 31/01/19	TURNERS HEATING
PLOT 2 KITCHEN FITTING	4 days	Fri 15/02/19	Wed 20/02/19	KITCHENS CONT.
PLOT 2 FINALS (ALL)	3 days	Fri 25/01/19	Tue 29/01/19	ALL
PLOT 2 TIMBER FLOOR FINISHES	3 days	Tue 12/02/19	Thu 14/02/19	AJM
PLOT 2 CLEANERS (BUILDERS CLEAN)	1 day	Thu 21/02/19	Thu 21/02/19	STAR CLEANING
PLOT 2 CARPET FITTING	1 day	Fri 22/02/19	Fri 22/02/19	MR CARPET
PLOT 2 SILICONE SEALANT	1 day	Fri 22/02/19	Fri 22/02/19	MANTECH
Task Name	Duration	Start	Finish	Resource Names

PLOT 1 COMPLETE 1ST FIX PLUMBING	5 days	Thu 08/11/18	Wed 14/11/18	TURNERS HEATING
PLOT 1 COMPLETE 1ST FIX ELECTRICS	3 days	Fri 09/11/18	Tue 13/11/18	SMS
PLOT 1 COMPLETE 1ST FIX CARPENTRY	2 days	Wed 07/11/18	Thu 08/11/18	AJM
PLOT 1 CEILINGS & INSULATION	1 day	Thu 15/11/18	Thu 15/11/18	REDROCK
PLOT 1 CLOSE UP 1ST FLOOR STUDWORK	2 days	Fri 16/11/18	Mon 19/11/18	REDROCK
PLOT 1 DOT & DAB	2 days	Tue 20/11/18	Wed 21/11/18	REDROCK
PLOT 1 PLASTERING	5 days	Mon 03/12/18	Fri 07/12/18	ARCHWAY
PLOT 1 SHOWER TRAYS & BATHS FITTING	1 day	Mon 10/12/18	Mon 10/12/18	TURNERS HEATING
PLOT 1 CERAMIC TILING	4 days	Mon 17/12/18	Thu 20/12/18	SIMS & BOSTOCK
PLOT 1 2ND FIX CARPENTRY	5 days	Mon 17/12/18	Fri 21/12/18	AJM
PLOT 1 SANITARYWARE FITTING	1 day	Fri 21/12/18	Fri 21/12/18	TURNERS HEATING
PLOT 1 WINDOW FITTING	2 days	Fri 14/12/18	Mon 17/12/18	AJM
PLOT 1 DECORATION	12 days	Fri 25/01/19	Mon 11/02/19	TAYLOR DECS
PLOT 1 2ND FIX ELECTRICS	5 days	Tue 12/02/19	Mon 18/02/19	SMS
PLOT 1 RADIATORS, BOILERS & CYLINDER	5 days	Tue 12/02/19	Mon 18/02/19	TURNERS HEATING
PLOT 1 KITCHEN FITTING	4 days	Thu 21/02/19	Tue 26/02/19	KITCHENS CONT.
PLOT 1 FINALS (ALL)	3 days	Tue 12/02/19	Thu 14/02/19	ALL
PLOT 1 TIMBER FLOOR FINISHES	3 days	Mon 18/02/19	Wed 20/02/19	AJM
PLOT 1 CLEANERS (BUILDERS CLEAN)	1 day	Wed 27/02/19	Wed 27/02/19	STAR CLEANING
PLOT 1 CARPET FITTING	1 day	Thu 28/02/19	Thu 28/02/19	MR CARPET
PLOT 1 SILICONE SEALANT	1 day	Thu 28/02/19	Thu 28/02/19	MANTECH
<b>Task Name</b>	<b>Duration</b>	<b>Start</b>	<b>Finish</b>	<b>Resource Names</b>
PLOT 4 COMPLETE 1ST FIX PLUMBING	5 days	Thu 15/11/18	Wed 21/11/18	TURNERS HEATING
PLOT 4 COMPLETE 1ST FIX ELECTRICS	3 days	Wed 14/11/18	Fri 16/11/18	SMS
PLOT 4 COMPLETE 1ST FIX CARPENTRY	2 days	Fri 09/11/18	Mon 12/11/18	AJM
PLOT 4 CEILINGS & INSULATION	1 day	Thu 22/11/18	Thu 22/11/18	REDROCK
PLOT 4 CLOSE UP 1ST FLOOR STUDWORK	2 days	Fri 23/11/18	Mon 26/11/18	REDROCK
PLOT 4 DOT & DAB	2 days	Tue 27/11/18	Wed 28/11/18	REDROCK
PLOT 4 PLASTERING	5 days	Mon 10/12/18	Fri 14/12/18	ARCHWAY
PLOT 4 SHOWER TRAYS & BATHS FITTING	1 day	Mon 17/12/18	Mon 17/12/18	TURNERS HEATING
PLOT 4 CERAMIC TILING	4 days	Fri 21/12/18	Fri 04/01/19	SIMS & BOSTOCK
PLOT 4 2ND FIX CARPENTRY	5 days	Wed 02/01/19	Tue 08/01/19	AJM
PLOT 4 SANITARYWARE FITTING	1 day	Mon 07/01/19	Mon 07/01/19	TURNERS HEATING
PLOT 4 WINDOW FITTING	2 days	Tue 18/12/18	Wed 19/12/18	AJM
PLOT 4 DECORATION	12 days	Tue 12/02/19	Wed 27/02/19	TAYLOR DECS
PLOT 4 2ND FIX ELECTRICS	5 days	Thu 28/02/19	Wed 06/03/19	SMS
PLOT 4 RADIATORS, BOILERS & CYLINDER	5 days	Thu 28/02/19	Wed 06/03/19	TURNERS HEATING
PLOT 4 KITCHEN FITTING	4 days	Wed 27/02/19	Mon 04/03/19	KITCHENS CONT.
PLOT 4 FINALS (ALL)	3 days	Thu 28/02/19	Mon 04/03/19	ALL
PLOT 4 TIMBER FLOOR FINISHES	3 days	Fri 22/02/19	Tue 26/02/19	AJM
PLOT 4 CLEANERS (BUILDERS CLEAN)	1 day	Tue 05/03/19	Tue 05/03/19	STAR CLEANING
PLOT 4 CARPET FITTING	1 day	Wed 06/03/19	Wed 06/03/19	MR CARPET
PLOT 4 SILICONE SEALANT	1 day	Wed 06/03/19	Wed 06/03/19	MANTECH
HANGING TILING	10 days	Mon 12/11/18	Fri 23/11/18	EPSOM S & T

RENDER	10 days	Mon 12/11/18	Fri 23/11/18	CHIPS
PARTY WALL WITH LITTLE MANOR	15 days	Mon 26/11/18	Fri 14/12/18	ALL
STORM DRAINAGE	10 days	Mon 07/01/19	Fri 18/01/19	REEF
FOUL DRAINAGE	10 days	Mon 07/01/19	Fri 18/01/19	REEF
UTILITIES	5 days	Mon 14/01/19	Fri 18/01/19	REEF
UTILITIES METERS	1 day	Mon 04/02/19	Mon 04/02/19	FIONA
RETAINING WALLS	10 days	Mon 21/01/19	Fri 01/02/19	REEF
PATIOS	10 days	Mon 04/02/19	Fri 15/02/19	WHITEMARCH
SOFT LANDSCAPING	10 days	Mon 18/02/19	Fri 01/03/19	WHITEMARCH
DRIVEWAY	20 days	Mon 04/03/19	Fri 29/03/19	REEF