


mrcarpets
 Job No: P28008
 Name: Hdwe
 Address: 4b Ossington Buildings
 Tel:
 Sheet: (2 of 3)
 Sloane Twist 42
 Col 5L0-4235 (Tundra)


Cut Plan ① 600×500
 $= \underline{30m^2}$



Cut Plan ② 560×400
 $= \underline{22.40m^2}$

Total = 52.40m²

Job No: P28008
 Name: Hdwe
 Address: 4b Ossington Buildings
 Tel:
 Sheet: 1 of 3



Designatex
Quarried Slate

Cut Plan ③ 290×300
 = 8.70m²

* Kitchen is not being done. Existing cflor to remain

* Phase 1 - 1/11 (Andy B)

Uplift Carpets & U/Lay in Liv Rm, 2 Beds, Hall, Hall Cup'd & Small Cup'd in main bath & Several layers of cflor in the bath + WC

Lay new 4mm ply in main bath & latex screed WC so they are ready to lay cflor next week.

* Must not leave any mess in the communal areas when finished.

