



Tufting issue in coir matting – requires replacement



Bulge in carpet where carpet is sitting over original landing nosing. A more appropriate LVT nosing which overhangs the original landing step means that this junction is hidden rather than what is currently installed which left installer no option but to cover the original landing nosing with the carpet. The current carpet can be tidied up in small areas to improve, but the above bulge at the top is unavoidable.



Carpet folded as expected, but do to the angle of the step itself causing effect to be exaggerated. This can be tweaked to disguise as best as possible, or potentially tacked in with a nail to compress the fold and close the grinning loops. This repeats itself on a few more 'winder' steps



Carpet at top landing bulging on existing gripper due to too much excess carpet being folded behind carpet. Carpet to be pulled back, excess trimmed and carpet re-installed.



Existing gripper rod has lifted from the subfloor and is cause bulge. Carpet to be pulled back, gripper to be re-secured and carpet to be re-installed



Carpet on Top Landing at bannister base needs tidying up



Carpet at top cupboard landing to be trimmed back and installed into gripper rods neatly



Bulge at en-suite as door bar needs a further securing nail and carpet re-installing.

Further areas of minor trimming of backing webbing poking through to do