

P27382 Development & Property Services Ltd

81 Becklow Road W12 9HH

Thursday, 17 November 2016

Prepared For Development & Property Services Ltd

Identified 4 Issues

Colin Symonds

Mr Carpet Ltd



Top Floor Loft Bedroom

There is a 40mm x 1370mm gap that will require filling in prior to carpet installation



Gap In Chipboard Top Floor Loft Bedroom

40mm x 1370mm gap



First Floor Front Bedroom

Single naplock doorbar will require removing as it has currently been screened in with latex? Also in the same room parts of the floor have been latex screeded and the screed has blown! This will need to be removed by tradesman on site before carpet installation



First Floor Front Bedroom

Screed blown! Parts of the existing chipboard floor is screeded and the screed has blown. The faulty screed will need to be removed and cleared prior to carpet installation
