

P27145 - Rutherford

Survey Report

Friday, 1 July 2016

Prepared For Sarah Rutherford

Identified 6 Issues

Nigel Symonds

Mr Carpet Ltd





Hole In Floor

Please instruct your builder to fill this gap with plywood Prior to the Fitting



Hole In Floor

Please instruct your builder to fill this gap with plywood Prior to the Fitting



Pipes

We recommend these pipes be boxed in before fitting so we can achieve a neat finish around them



Joints In Plywood

We Will need to Apply a coat of Feather Finish Screed over the top of the existing plywood to fill the Gaps between the boards & cover over the screw heads



Door To Hall

We will remove the existing brass doorbar & replace it with a premier ramp as shown below



Door To Hall

We have allowed to install a new Satin Brass premier ramp at the junction with the wood flooring in the hall
