



Job No: P29428
Name: BARKER

Address: (lof1)

Tel: _____
Sheet: _____ of _____

* Tiles to be laid
Across the width.

Moduleo - Impress

Dry back - Mustang Slate 7098

BATH = 1 Box = 3.47m²

Builder to lay 20mm ply (Combersunk & screwed)
Allow to lay feather finish over Builders ply.

Advised Builder to fit Curved BATH Panel
after floor is laid.

Allow Clear Sealant at junction with tiles.

Customer / Builder to Sort out THold at Door