



P28861 Duncan

9 Dyers Lane SW15 6JR

Friday, 8 February 2019

Colin Symonds

Prepared For Alex & Jemma Duncan

Mr Carpet Ltd

3 Issues Identified



Issue

Front Bedroom Hearth

Assigned To

P28861

Comments

The concrete hearth in the front bedroom is damaged/broken and will therefore require repair by the appropriate tradesman prior to carpet installation.



Issue

Front Bedroom Hearth

Assigned To

P28861

Comments

Closer View of damage



Issue

Top Floor Bathroom

Assigned To

P28861

Comments

The tiles in the top floor en suite bathroom / wet room will be significantly higher than the finish of carpet and underlay (approx 20mm) we would therefore suggest that it may prove more aesthetically pleasing if a wooden threshold was installed at this juncture by your builder/carpenter as the products that we have available for carpet fitters to install would not provide a suitable finish. The threshold should ideally butt up against the height of the tiles on the bathroom side and then drop to the height of approx 20mm on the bedroom side so a neat finish can be achieved by butting the carpet up against the wooden threshold