

# P27320 Norris

Flat 4 @ 44 Rocks Lane SW13 0DA

Tuesday, 11 October 2016

Prepared For David Norris

## Identified 4 Issues

Colin Symonds

Mr Carpet Ltd



### Transition

The fibre board sound proofing will need to be cut away by approximately 3cm to facilitate the installation of the tile edge doorbar that has been specified to be installed between the reception room carpet and the kitchen laminate flooring

---



### Bathroom Tile Edge

A 12mm easy shim ramp will be required to raise the height of the carpet to meet the ceramic tile height in the bathroom, However the tile height is 20mm on one side and 30mm on the other(not level) so some of the easy shim will need to be cut away on the left hand side to achieve the correct finish

---



### Bathroom Tile Edge

As you can see from the photograph the left hand side of the tiled doorway will not require the easy shim profile so it will need to be cut to suit on site at this juncture

---



### Side Of Step

It was agreed during our site survey that a single naplock profile should be installed to the side of the small landing as this will provide the most aesthetically pleasing finish as the carpet is not able to go over the front of the riser as well as the side!

It was agreed that the side of this step will be painted and made good prior to our arrival

---