Nigel Symonds
Mr Carpet Ltd

P27839 - CULLEN

1 Bendemeer Road

Tuesday, 15 August 2017

Prepared For Mr & Mrs Cullen

12 Photos Identified

MIDDLE BEDROOM - 1ST FLOOR

Existings floors are not suitable for Sanding in this room

MIDDLE BEDROOM - 1ST FLOOR

Existings floors are not suitable for Sanding in this room

MIDDLE BEDROOM - 1ST FLOOR

Stone hearth is slightly higher than adjacent floorboards on the skirting side

MIDDLE BEDROOM - 1ST FLOOR

Stone hearth is slightly higher than adjacent floorboards on the skirting side

MIDDLE BEDROOM - 1ST FLOOR

Stone hearth is slightly higher than adjacent floorboards on the skirting side

1ST FLOOR LANDING

Missing / loose floorboards should be repaired by appropriate tradesman prior to laying new carpets

1ST FLOOR LANDING

Missing / loose floorboards should be repaired by appropriate tradesman prior to laying new carpets

REAR BEDROOM - 1ST FLOOR

Loose wires should be fixed (or removed) by appropriate tradesman prior to laying new carpets

REAR BEDROOM - 1ST FLOOR

Loose wires should be fixed (or removed) by appropriate tradesman prior to laying new carpets

LOFT SHOWER ROOM

The shower room tiles are 24mm higher than the chipboard floor in the adjacent bedroom, therefore we recommend installing an Easyshim ramp under the carpet to reduce the height difference between the top of the tiles & the top of the carpet (see photo below)

MAIN BATHROOM

The shower room tiles are 32mm higher than the chipboard floor on the adjacent landing, therefore we recommend installing an Easyshim ramp under the carpet to reduce the height difference between the top of the tiles & the top of the carpet (see photo below)

EASYSHIM RAMPS

Installing an Easyshim ramp beneath the carpet at the junctions with the tiles in the 2 bathrooms will help to reduce the height difference between the top of the tiles & the top of the carpet which may otherwise cause a trip hazard. The additional cost to install Easyshim ramps is £30 per Doorway